

% Complete	PROJECT NAME	DURATION	START	FINISH
100%	Structure B-18-19 Repair - Independence Trail over Bear Creek	7 days	Complete	Complete
100%	Structure C-19-28 Repair - Myers Gulch Road over Bear Creek	7 days	Complete	Complete
100%	Prospect Park- Maple Grove Park	14days	Complete	Complete
100%	Jeffco Fairgrounds Westernaires		Complete	Complete
90%	Tanforan Circle Reconstruct (Phase 2)	55 days	4/5/2021	5/31/2021
40%	CR-73 Shoulder Widening		7/1/2021	TBD
10%	Mariposa	20 days	TBD	TBD
10%	Forest Estates (Replacement)	14Days	8/30/2021	10/30/2021
90%	Grey Fox Dr	2.5 months	6/1/2021	8/23/2021
0%	Malamute Dr	2.5 months	7/1/2021	9/20/2021
0%	Douglas Ranch	21	9/1/2020	9/23/2021
0%	Palomino Drive	2 months	9/1/2021	10/31/2021
0%	Stagecoach		9/2/2021	10/31/2021